



INSPECTION AND TEST PLAN (ITP)

PROJECT INFORMATION					
Project Name	Curtin B316 Sciences Project	Location	Curtin University, Brand Drive & Hayman rd, Bentley, Western Australia	Scope Overview	Soft Landscaping - Garden Beds (GA01, GA02, GA03), Tree Planting & Turf (TU01)
Subcontractor	Kooboolong Services	Trade Package	Soft Landscaping		
ITP Ref.	KBS_C001_ITP_002	Revision	A	Date	25/08/2026
Lot/Location					

LENDDLEASE APPROVAL								
Lendlease Approval	Name		Position	☐ PM	☐ SM	☐ Other (specify)	Signature	Date
			Initial					

REFERENCE DOCUMENTATION					
Project Specifications and Drawings		Referenced Standards		Associated Checklists or Inspection Reports	
Specification Number	Specification Title	Standard Reference	Standard Title	Checklist Reference	Checklist Title
01SITE-L-00-GN0001	Legends, Abbreviation & Code	AS 4419	Soils for landscaping and garden use	CL-01	Soil, Mulch & Material Approval Record
01SITE-L-00-GN0002	Planting Schedule	AS 4454	Composts, soil conditioners and mulches	CL-02	Nursery Stock Inspection / Tagging Record
01SITE-L-00-GN0011	Planter Bed Qty Schedule - Threshold C	AS 2303	Tree stock for landscape use	CL-03	Garden Bed Setout & Levels Check
01SITE-L-00-GN0012	Planter Bed Qty Schedule - Busport & East Gate	AS 4373	Pruning of amenity trees	CL-04	Pre-Mulch Irrigation Commissioning Record
01SITE-L-00-GN0014	Planter Bed Qty Schedule - B316 External	AS 4970	Protection of trees on development sites	CL-05	Practical Completion Inspection & Defects List
01SITE-L-60-PL0001	Threshold C Planting Plan	AS 3743	Potting mixes		
01SITE-L-60-PL0002	East Gate & Plaza Planting Plan	AS 1289	Methods of testing soils for engineering purposes		
01SITE-L-60-PL0003	Brand Drive South Planting Plan				
01SITE-L-60-PL0004	B316 External Planting Plan				
01SITE-L-60-PL0005	East Gate Planting Plan				
01SITE-L-90-DT0098	Details - Softworks Typical Details				
TBC	Landscape Softworks Specification				



	Description of required activity	Governing specification or standard	Acceptance Criteria	Record of compliance/ completion	Type of Inspection			
					H = HOLD W = WITNESS R = REVIEW			
					Kooboolong	Lendlease	WSP	Aspect
GENERAL								
1.	Review SOW, SWMS, drawings and associated Specifications.	Contract & SOW	- Contractual accepted specifications & Approved SWMS - Current IFC revision of all landscape drawings confirmed - Planting Schedule and Planter Bed Qty Schedules reconciled against planting plans	Prior to works commencing	H, R	H, R		
2.	Subgrade / substrate handover (by others)	01SITE-L-90-DT0098 - AS 3798 - AS 4419	- Garden Beds on Grade (GA01 / GA02) & Turf (TU01) - Existing subgrade trimmed to levels permitting the full specified soil profile depth - Surface free of builders rubble, rock, contamination, weeds and standing water - Compacted subgrade ripped / scarified to allow free drainage - Garden Beds on Structure (GA03) - Structural slab laid to falls, waterproof membrane, drainage and drainage penetrations complete and signed off by others - WPM flood / leak test complete and accepted prior to landscape works - Inspection point and drainage locations confirmed against hydraulic documentation	- Handover Record - WPM Leak Test Certificate (by others) - Photos	H	H	R	R
3.	Set out	01SITE-L-60-PL0001 - PL0005 01SITE-L-00-GN0001 01SITE-L-00-GN0011 / 0012 / 0014	- Garden bed extents, bed types (GA01 / GA02 / GA03), turf areas and tree locations set out to planting plans - Bed edges true to line and matched to adjacent hardscape - Tree positions confirmed clear of services, pits, footings and lighting - Existing trees to be retained protected in accordance with AS 4970 - Any conflicts with as-built hardscape raised as an RFI prior to excavation	- Setout Record - Services Location / DBYD - Photos	W	W	R	H
MATERIALS								
4.	Soil, Soil Improver & Lightweight Soil Mix	- AS 4419 - AS 4454 01SITE-L-90-DT0098 - Landscape Specification	- Soil analysis report supplied for each soil type (pH, EC, nutrient, texture, organic matter) - Site topsoil free of rocks, rubble, rubbish, weeds, roots and contaminants - Soil improver complies with AS 4454 and is fully matured / composted - Lightweight soil mix (GA03) to specified mix design and free-draining - Samples submitted and approved prior to bulk delivery - No substitution without written approval	- Material Certificate - NATA Soil Analysis Report - Sample Approval - Delivery Dockets	H	R		H
5.	Mulch	- AS 4454 01SITE-L-90-DT0098 01SITE-L-00-GN0001	- Organic mulch complies with AS 4454, free of weed seed, pathogens and contaminants - Rock mulch to type, size and colour nominated in the Material Schedule - Mulch type confirmed against bed type on the planting plans (organic vs rock) - Sample submitted and approved prior to bulk delivery	- Material Certificate - Sample Approval - Delivery Dockets	H	R		H
6.	Plant Stock	- AS 2303 01SITE-L-00-GN0002 01SITE-L-00-GN0011 / 0012 / 0014	- Species, pot sizes and quantities as scheduled - no substitution without written approval - Stock true to name and labelled - Trees comply with AS 2303 - correct height / calliper ratio, single dominant leader, balanced canopy - Root systems well established, no root circling, girdling or pot bound stock - Free of pest, disease, physical damage and weed contamination - Nursery inspection and tagging undertaken prior to delivery - Stock protected. shaded and watered on site pending planting	- Nursery Inspection Record - Delivery Dockets - Photos	H	H		H



MATERIALS (CONT.)									
7.	Ancillary Materials	01SITE-L-90-DT0098 01SITE-L-00-GN0001 - Manufacturer Specification	- Drainage cell, geofabric and root anchor system as specified - Tree stakes and proprietary tree ties as specified - Garden edge EDS01 - 5mm THK x 150mm H galvanised steel with 300 x 50EA3 stakes @ 600 c/c - Manufacturer technical data sheets and installation instructions provided	- Material Certificate - Technical Data Sheets - Delivery Dockets	W	R			
SOIL PROFILE & BED CONSTRUCTION									
8.	Drainage Cell & Geofabric (GA03 - Beds on Structure)	01SITE-L-90-DT0098 - Manufacturer Specification	- Waterproof membrane inspected and undamaged prior to cover - Drainage cell laid continuous over slab, laps and joints per manufacturer - Geofabric laid over drainage cell with minimum specified laps, turned up at edges - Drainage penetrations and inspection pipes capped, stopped short of the mulch layer and not visible at the surface - Falls to drainage maintained - no ponding within the cell - HOLD POINT - inspection required prior to placement of soil	- Pre-Cover Inspection - Photos	H	H			W
9.	Soil Placement	01SITE-L-90-DT0098 - AS 4419	- GA01 / GA02 - Beds on Natural Ground 200mm soil improver rotary hoed into 300mm site topsoil - GA03 - Beds on Structure - Lightweight soil mix minimum 300mm depth (450mm nominal bed depth) - Minimum 1000mm lightweight soil mix depth at tree locations - TU01 - Turf Areas 100mm soil improver rotary hoed into 100mm site topsoil - General - Soil placed in even layers and lightly consolidated - no over-compaction or trafficking when wet - No rocks, rubble, rubbish or foreign material within the profile - Finished soil level set to achieve mulch / turf level 25mm below surrounding hardscape typical - Beds graded evenly with no depressions, ponding or high spots	- Depth Check Records - Survey / Level Check - Photos	W	W			W
10.	Bed Profiling, Basins & Edging	01SITE-L-90-DT0098 01SITE-L-00-GN0001 01SITE-L-60-PL0001 - PL0005	- GA02 - Basin Garden Bed - Batters graded at maximum 1:3 slope - Minimum 600mm flat zone maintained at base of basin - Mulch / soil berm formed as detailed - Mortared rock pitching installed to pit surround - Overflow pit set to level per civil documentation - no obstruction to inlet - Edging - Garden edge installed true to line and level, stakes at 600 c/c, top edge flush with adjacent finished levels	- Survey / Level Check - Photos	W	W	R		W
PLANTING & TURF									
11.	Tree Planting	01SITE-L-90-DT0098 - AS 2303 - AS 4373 01SITE-L-00-GN0002	- Planting hole provides minimum 300mm clearance around the root ball - Base of hole filled with existing site soil and soil improver as specified, free of rocks, rubble and rubbish - Tree set plumb with root flare at finished soil level - not planted proud or buried - Backfill with topsoil lightly compacted in 150mm layers, no air voids - Root anchor system installed to manufacturer specification where detailed - Trees under 500L - 3 no. proprietary tree ties in figure of 8 configuration placed at one third height of tree from ground - Stakes neatly cut off level 200mm above tree ties post installation - Ties firm but not restricting or damaging the trunk - Mulch / soil berm formed around the tree - Trees on structure - minimum 1000mm soil depth confirmed at tree location	- Pre-Plant Inspection - Photos - Delivery Dockets	H	H			H



			- Tree watered in immediately after planting - HOLD POINT - first tree pit of each type to be inspected prior to bulk planting					
12.	Shrub & Groundcover Planting	01SITE-L-00-GN0002 01SITE-L-00-GN0011 / 0012 / 0014 01SITE-L-60-PL0001 - PL0005	- Species, pot size and planting rate (per m2) as scheduled for each bed - Meadow mixes set out to the scheduled proportion of mix and randomly distributed - no obvious rows or clumping - Quantities reconciled against the Planter Bed Qty Schedules for each bed - Plants watered thoroughly prior to planting - Root balls teased where required, plants set at correct depth with top of root ball flush with finished soil level - Holes backfilled and firmed with no air voids - Plants set out clear of bed edges, hardscape and services to allow for mature spread - Planted areas watered in immediately after planting	- Plant Count Record - Setout Approval - Photos	W	W		H
13.	Turf (TU01)	01SITE-L-90-DT0098 - AS 4419	- Turf supplied fresh, laid within 24 hours of delivery, kept moist prior to laying - Prepared soil graded smooth, even and free of stones and debris - Turf laid with staggered close butt joints - no gaps, overlaps or exposed soil - Turf rolled / tamped to ensure full contact with the soil profile - Finished turf level flush with adjacent hardscape and edging - Turf watered thoroughly immediately after laying - No trafficking of newly laid turf	- Delivery Dockets - Photos	W	W		W
14.	Mulching	01SITE-L-90-DT0098 - AS 4454	- Irrigation complete, pressure tested and commissioned prior to mulching - Mulch placed to 75mm minimum depth, uniform across the bed - Mulch kept clear of and sloped toward the base of plant stems - Raked to an even surface flush with the surrounding design levels - Mulch level 25mm below surrounding hardscape typical - Rock mulch placed to the same requirements where scheduled - No mulch spill onto paving, turf or drainage inlets	- Depth Check - Photos	W	W		W
COMPLETION								
15.	Irrigation Interface & Commissioning	- Irrigation Drawings 01SITE-L-90-DT0098	- Irrigation installed, pressure tested and commissioned in accordance with the irrigation documentation / ITP - Coverage verified across all planted and turf areas with no dry spots - Drippers / emitters located at plant positions and not displaced during mulching - Controller programmed and watering schedule handed over - No leaks, weeping or damage to the system following mulching	- Commissioning Record - Pressure Test Record - As-Built Marked Up	W	H		R
16.	Final Inspection / Practical Completion	01SITE-L-00-GN0002 01SITE-L-60-PL0001 - PL0005 01SITE-L-90-DT0098	- Plant species, pot sizes and quantities verified against the Planting Schedule and Planter Bed Qty Schedules - All plants healthy, plumb, firm in the ground and free of damage, pest and disease - No gaps, bare patches or missed areas within beds - Mulch depth, type and finished levels uniform throughout and 25mm below adjacent hardscape - Beds free of weeds, rubbish, debris and construction spoil - Bed edging true to line and level with no damage - No ponding within beds, basins or turf areas - Turf knitted, evenly laid, flush with adjacent surfaces and free of gaps - Trees plumb, securely staked / anchored, ties correctly fitted and not causing damage - Irrigation operational across the full works area - Surrounding hardscape cleaned down and free of soil and mulch staining - NCRs closed (If Applicable)	- Practical Completion Inspection - Defects List - Photos - Plant Count Record	H	H	H	H

Reviewed and accepted by:

Soft Landscaping - Kooboolong
Services

Lendlease



Name:		
Position/Title:		
Date:		
Signature:		